

# Chippewa Valley School Construction Update June 10, 2024

## *“PARDON OUR DUST”*

### Moving

- Palmer Moving is scheduled to start right after school is out with moving services for Fox Elementary for the flooring replacement project this summer.
- Palmer Moving delivered moving boxes & packing materials for Ojibwa, Cheyenne, Ottawa, Sequoyah, Shawnee, and Fox for the summer construction projects.

### Masonry Work

- Chippewa Valley 9<sup>th</sup> Grade Center – BNE is scheduled to build masonry knee wall for the secure entrance upgrades this month.
- Sequoyah & Shawnee Elementary – BNE is scheduled for masonry work related to the secure entrance relocation this month.

### General Trades

- Chippewa Valley High – BJ Construction is scheduled to start demolition to upgrade 2 toilet rooms this month.
- Construction Solutions is scheduled to begin demolition for the secure entrance upgrades at Chippewa Valley 9<sup>th</sup> Grade Center, Dakota High 9<sup>th</sup> Grade Center, Sequoyah Elementary and Shawnee Elementary this month.
- Clinton Valley Elementary – BJ Construction is scheduled to begin demolition for the mechanical upgrades this month.
- BJ Construction is scheduled to install safety rails around the rooftop mechanical units at Algonquin and Administration Building at the end of summer.

### Roofing Work

- Superior Services is scheduled to do roofing work related to mechanical unit replacement at Algonquin Middle School, Chippewa Valley High School, Mohegan High School, and the Administration Building this summer.
- Superior Services is scheduled to begin preparation for partial roof replacement at the Chippewa Valley 9<sup>th</sup> Grade Center and Sequoyah Elementary this month.

### Aluminum Entrance & Glazing

- Roseville Glass is scheduled to begin construction for the secure entrance upgrades at Chippewa Valley 9<sup>th</sup> Grade and Dakota High School 9<sup>th</sup> grades Centers in July.
- Roseville Glass is scheduled for construction of the secure entrance upgrades at Sequoyah and Shawnee Elementary in July.

### Flooring

- Clinton Valley Elementary – FloorCraft is scheduled to begin corridor flooring replacement, as well as select floor patch work for new classroom mechanical replacements in July.
- FloorCraft is scheduled to replace all carpet & vinyl flooring at Fox, Ojibwa, and Cheyenne this summer.
- Mohawk Elementary – FloorCraft is scheduled to replace the gym floor this summer.
- Ottawa Elementary – FloorCraft is scheduled to replace the media center & music room flooring this summer.
- Omega is scheduled to replace flooring related to the secure entry upgrades at Sequoyah and Shawnee Elementary in late July or early August.

### **Dakota Indoor Track**

- Dynamic Sports is scheduled to replace the indoor track surface this summer.

### **Dakota Auditorium**

- Irwin Seating is scheduled to remove the auditorium seating this month and install new seating in July/August.
- AmMex is scheduled to refinish the flooring under auditorium seating in July.

### **CVHS Elevator**

- Lardner is scheduled to make upgrades to the existing elevator this summer.

### **Mechanical Work**

- Clinton Valley Elementary– Contrast is scheduled to replace classroom heating/cooling units this summer.
- Contrast is scheduled to replace roof top mechanical units at Algonquin Middle, Mohegan High, Chippewa Valley High School, and Administration Building this summer.
- Administration Building – Contrast replaced the cooling unit for the technology wing.
- Chippewa Valley 9<sup>th</sup> Grade Center – Contrast is removing the old boilers and will start installing the new boiler system this summer.
- Watson is scheduled for mechanical work related to the secure entry upgrades at Sequoyah and Shawnee Elementary this summer.
- Watson is scheduled for mechanical work related to the secure entry upgrades at Dakota 9<sup>th</sup> Grade and Chippewa Valley 9<sup>th</sup> Grade Centers this summer.
- Contrast Mechanical is scheduled to replace the cooling unit at Chippewa Valley High school pool this summer.
- The chillers at Cheyenne Elementary are scheduled to be replaced this summer.

### **Electrical Work**

- Clinton Valley Elementary – DeHondt is scheduled for electrical work related to mechanical upgrades this summer.
- DeHondt is scheduled for electrical work related to roof top mechanical upgrades at Algonquin, Mohegan, Chippewa Valley High School, and the Administration Building this summer.
- Great Lakes is scheduled for electrical work related to the secure entries at Dakota and Chippewa Valley 9<sup>th</sup> Grade Centers this summer.
- Great Lakes is scheduled for electrical work related to the secure entries at Sequoyah and Shawnee Elementary this summer.

### **Site Work**

- Wyandot Middle – T&M Asphalt is scheduled to start replacing the main south parking lot and upgrade the detention pond at the east end of the site this month.